



Works Report

conducted for

HEATING COMPANY

Document No.

UIS-013/16

Job Number

TBC

Location

Red castle
George Road
SW 3DQ

Prepared by

Toby Judge

Gang Attending

RM01

Operative 2

RM01

Operative 1

RM01

Job Details

Question	Response	Details
Job Initiation		
Pre-Start photo		
		
Appendix 1	Appendix 2	Appendix 3
Appendix 4	Appendix 5	Appendix 6
		
Appendix 7	Appendix 8	Appendix 9
Appendix 10		
Job Started		
Health & Safety		
Risk Assessment completed	Yes	
Underground Services Identified	Yes	
Pedestrian Access control	Yes	
Site secured	Yes	
Photo of site		
Works completion		
Works completed	Yes	
Works reinstated	Yes	
Site cleared	Yes	
Description of works undertaken	<p>UI Solutions attended site on 26th September and set up a safe working site with chapter 8 barriers.</p> <p>We CAT Scanned the proposed working area to avoid any buried utilities whilst excavating.</p>	

	<p>We carefully lifted the slab where the water was showing and excavated approx. 0.7m x 0.7m x 0.55m.</p> <p>We set up our pump and pumped the water away whilst we were excavating.</p> <p>We exposed the leaking heating pipe work, the heating engineer shut the heating pipe work off, we cut out the failed section of old pipe work and installed two couplings and approx. 300mm of 1 1/2" pipe work.</p> <p>The works were tested, then the pipe work was wrapped in denso tape.</p> <p>We bedded and surrounded the pipe work in sand and then backfilled with as dug material.</p> <p>We re-laid the slab on a lean mix.</p> <p>We removed the excess spoil and washed down site</p> <p>All works complete and site left safe.</p>
--	---

Please take pictures of each working stage and any relevant additional information (i.e pre start damage etc.).

Site drawing

Site Left

Fittings Used

Hours Spent

Materials and Equipment

Question	Response	Details
----------	----------	---------

Media



Appendix 1



Appendix 2



Appendix 3



Appendix 4



Appendix 5



Appendix 6



Appendix 7



Appendix 8



Appendix 9



Appendix 10